

## Bristol Landfill Facility Update

2:00 PM 1-10-22

**Attendees: DEQ:** Crystal Bazyk, Jeff Hurst, Dan Scott, Stacy Bowers, John Surber, "Tracey"  
Susan Blalock **City of Bristol:** Randy Eads, Sam Hess **Draper Aden Associates:** Ernie Hoch,  
Wendy Karably, Don Marickovich, **EPA:** Erin Willard

---

### Weekly Review of Actions

#### 1. City Landfill / Draper:

##### a. Monitor / Track / Record

- i. SE Chimney and other locations if discovered
- ii. North and South end cleanouts
- iii. Gas well temperatures
- iv. Daily plant gas flows, 600-700 range
- v. Monitor gas probes 498
- vi. Leachate and Gradient volumes

##### b. Cover

- i. Continue to apply additional cover, raised wells and improved cover in south
- ii. Posi Shell is operational and planning for additional usage

##### c. Work Force

- i. Additional employee search ongoing

##### d. Gas Collection System

1. SCS tuning well field and addressing O & M
  - a. 2 X last week
  - b. 3 X this week
2. Adding pressure and temp gauges
3. Receiving bids to remove sediment from the wells

##### e. Flare

- i. Ingenco upgrades, substantially complete
  1. Next step new blower
- ii. Second Flare is online and tested, if and when needed

##### f. Odor Remediation

- i. Pilot program is being evaluated

## **Bristol Landfill Facility Update**

**2:00 PM 1-10-22**

**Attendees: DEQ:** Crystal Bazyk, Jeff Hurst, Dan Scott, Stacy Bowers, John Surber, "Tracey" Susan Blalock **City of Bristol:** Randy Eads, Sam Hess **Draper Aden Associates:** Ernie Hoch, Wendy Karably, Don Marickovich, **EPA:** Erin Willard

---

### **g. Wet Well**

- i. Underwood Company
  - 1. All three pumps are operational
  - 2. Remove 30 HP pump after Spec-Rescue work is complete
- ii. Spec Rescue is on site today begin investigation of wet well

### **h. Clean and TV cleanouts**

- i. Receiving bids to clean further and send a camera down the lines

### **i. Liner mobilization**

- i. Planning ongoing

### **j. Odor Management Plan**

- i. January fence line 24 hour next wee
- ii. Record and respond to citizen complaints.

### **k. BVU**

- i. Consent order signed, benzene removal planning on going

### **l. Additional Wells Monitoring**

- i. 2 new pairs of wells to be drilled beginning January 17<sup>th</sup>

### **m. Other Projects**

- i. Additional gas wells and additional collection system planning
  - 1. Meeting engineer team Wednesday for planning
- ii. Close off chimneys, search and close off any landfill gas leaks
  - 1. SCS Construction will be on site tomorrow through Friday if needed
    - a. Installation of pipe system to draw vacuum to solar flare to begin Tuesday.
    - b. SCS is exploring additional pumping options for gas well leachate removal.