SCS ENGINEERS

REGULATORY UPDATE CALL NOVEMBER 28, 2022 AGENDA INTEGRATED SOLID WASTE MANAGEMENT FACILITY - BRISTOL, VA

Summary of actions taken since the last call

- Connelly completed installation of TP-4 (set at 200-ft) and TP-5 (set at 200-ft)
- Pumps replaced at GW-63 and 64,
- GW-56 pump back in place, in well
- Vacuum was established at GW-19 on 11/17
- Header line regraded to reestablish vacuum at GW-36 and GW-65
- South leachate cleanout expansion project underway
 - Trenching and pipe placement week of 11/14
 - Pipe Pressure testing 11/21
 - Expansion under vacuum 11/23
- SCS performed first monthly dual phase LFG-EW leachate sampling Week of 11/14
 - Sampled 3 wells GW-59, 61, 65
 - Lab results anticipated for 12/6/22
- Weekly SEM completed 11/18/22, 6 exceedances (35, 54, 55, 56, 67,68)
- Settlement Plates surveyed 11/14/2022
- Aerial Survey flown November 8th compiled and completed
- Settlement Monitoring Plan submitted 11/15
- Pre-Bid meeting 11/15 no contractors showed up
 - Extend deadline and reach out to additional contractors

Proposed Actions

- Connelly to begin drilling TP-7 11/28/22
- Well Skirt placement to begin 11/28/22
- Sidewall Odor Mitigation System bids due 11/29/22
- 2nd Semi-Annual Groundwater Monitoring Event 12/5/22
- Analyze completed topo

Operational Issues or Concerns

· Pumps clogging quickly

Upcoming Regulatory Reporting

- SWP 498 and SWP 221 LFG Optimization Plan 12/1/2022
- November Compliance Report 12/9/2022

