

## REGULATORY UPDATE CALL JULY 11, 2022 AGENDA

### INTEGRATE SOLID WASTE MANAGEMENT FACILITY - BRISTOL, VA

#### Summary of actions taken since the last call

- Plan of Action Submitted 7/6/2022
- Temperature Monitoring System drawings and project manual out to bid 7/8/2022
- 30-day SEM Event (7/5)
- Monthly Wellfield Monitoring (7/6)
- 18 pumps cleaned, tested, and reinstalled
- Leachate Pump Station 498 Hazardous Waste Determination 7/7/2022

#### Proposed Actions

- Continuing Wellfield Monitoring (7/11/2022) and Repairs
- Ingenco Blower Upgrades (7/11-15/2022)
- Install of automated temperature sensors (8/2022)
- Dedicated temperature monitoring system Pre-Bid (7/13/2022)
- Bids from contractors to install dedicated temperature monitoring system anticipated for (7/22/2022)
- City to Survey new Groundwater Wells (Week of 7/11/2022)
- Groundwater Well Development, Groundwater Well Sampling, and Leachate Sampling (7/18/2022)
- Developing Work Plan for 221 Sampling Event (Week of 7/11/2022)

#### Odor Issues or Concerns

- 190 odor complaints for the month of June

#### Operational Issues or Concerns

- RFP for disposal of City Waste under development.
- Articulated Truck Repaired and Hauling to Working Face
- Off-site Hauling to stockpile hampered by weather.
- EW-65 was pulled and cleaned; pump not replaced because the force main is clogged

#### Upcoming Regulatory Responses

- Groundwater Column B Detect Notification SWP 498 7/11/2022
- June Odor Report 7/14/2022
- Temperature Reporting 7/15/2022
- Groundwater Well As-built Report 7/22/2022
- Semi-Annual NSPS/Title V Report due 9/1/2022

