

## **REGULATORY UPDATE CALL MARCH 13, 2023 AGENDA**

### **INTEGRATED SOLID WASTE MANAGEMENT FACILITY - BRISTOL, VA**

#### **Summary of Actions Taken Since the Last Call**

- Extraction well drilling locations staked out week of 3/6/23
- Settlement plates surveyed and SWP 498 & 588 flown 3/9/23
- Updated Flare performance test protocol submitted 3/9/23
- February Compliance Report submitted 3/10/23
- Temp sensor for EW-67 re-installed 3/10/23
- Received pumps back from Pumpone
- Phase 2 Horizontal collector placed, placing gravel, and soil
- Clearing side slopes of SWP 498 for intermediate cover
- SWP 221 Wellfield Update:
  - Wellfield data in 221 does not support the suggestion that there is a break in the system
  - High Oxygen on 221 line at flare station still being investigated

#### **Landfill Data Updates**

- SWP 588 wellfield monitoring completed, 1 exceedance
  - EW-37 (149 °F), sample taken
- Sidewall Odor Mitigation System readings completed 3/9/23 with wellfield monitoring
- SEM Weekly Monitoring 3/9/23, no exceedances
- Updated temperature probe readings for 3/8/23

#### **Proposed Actions**

- SOMS: Liner crew to start geomembrane for lower collector in phase 2 - Week of 3/13/23
- Re-install pumps received from Pumpone – Week of 3/13/23
- Phase 1 LFG System Construction
  - Delivery of equipment and materials – Week of 3/20/23
  - Drilling to begin – week of 3/27/23

#### **Operational Issues or Concerns**

#### **Upcoming Regulatory Reporting**

- SWP 498 Trench Berm Maintenance Verification – 3/15/23
- Air Reporting - 3/31/23
- March Compliance Report – 4/10/23
- 2022 Annual Update Report and Emissions Statements – 4/15/23
- SWP 588 Stormwater Management Plan – 4/30/23

